

Last Updated: 10-15-18 11:03 AM  
**PLEASE CHECK PERIODICALLY FOR UPDATES**  
**FLUSHING ZONES - STREETS LIST**

COMPLETED	- flushing of street has been completed.
IN PROGRESS	- flushing scheduled to continue on this street on the next flushing night.
NEXT	- flushing of street set to begin on next flushing night.
UPCOMING	- flushing of street is scheduled to begin within the next couple flushing nights.
Upcoming	- flushing to be done soon, but start date has not been scheduled yet.

**Zone 1 - COMPLETED**

Street	Status	Date Flushing Completed
Balmoral Dr	COMPLETE	8/01-8/02
Bonniebrae Ter	COMPLETE	8/01-8/03
Briar Brook Run (from Plumb Ridge Way north to Rte 5)	COMPLETE	7/30-7/31
Briar Brook Run (from Plumb Ridge Way to Duguid Rd)	COMPLETE	7/31-8/01
Changing Seasons Cir	COMPLETE	7/25-7/26
Cheviot Ct	COMPLETE	8/06-8/07
Churchill Ln (north of Hoag Ln)	COMPLETE	8/06-8/07
Churchill Ln (Hoag Ln to #28 Churchill Ln)	COMPLETE	8/07-8/08
Dawley Rd	COMPLETE	8/06-8/07
Duguid Rd (Partial #5400 - 5490)	COMPLETE	7/29-7/30
Duguid Rd (Briar Brook Run to Salt Springs Road)	COMPLETE	8/01-8/03
Dunhill Rd	COMPLETE	8/01-8/03
Genesee Tpk/Rte 5 (#7929 - 7957)	COMPLETE	7/26-7/27
E Ridge Pointe Dr	COMPLETE	7/29-7/30
Fallingbrook Path	COMPLETE	7/30-7/31
Front Royal Cir	COMPLETE	7/31-8/01
Golden Hts	COMPLETE	7/24-7/25
Halite Crse	COMPLETE	7/24-7/25
Hanson Way	COMPLETE	8/01-8/03
Hoag Ln (Shiraz Ln to Churchill Ln)	COMPLETE	8/06-8/07
Jackson Rd	COMPLETE	8/06-8/07
Karakul Ln	COMPLETE	8/06-8/07
Kinloch Cir	COMPLETE	8/01-8/03
Knighthood Cir	COMPLETE	7/31-8/01
Pine Ridge Rd (#94 & #96) a.k.a. Bramble Row	COMPLETE	8/01-8/03
Plum Ridge Rd	COMPLETE	7/30-7/31
Salt Springs Rd (Dawley Rd, eastward to #7785 near Duguid Rd)	COMPLETE	8/01-8/03
Sandstone Way	COMPLETE	7/24-7/25
Shiraz Ln	COMPLETE	8/06-8/07
Springview Dr	COMPLETE	7/25-7/26
Summerview Dr	COMPLETE	7/25-7/26
Whispering Stream Way	COMPLETE	7/30-7/31
Woodcroft Ln	COMPLETE	8/06-8/07
Woodview Ter	COMPLETE	8/01-8/03

## Zone 2 - In Progress

Street	Status	Proposed Flushing Date(s)
Academy St	Upcoming	October 2018
Adah Dr	COMPLETED	9/13 - 9/14
Aladdin Dr	Upcoming	October 2018
Barker Ln	Upcoming	October 2018
Beech St	Upcoming	October 2018
Berkshire Pkwy	COMPLETED	9/23-9/24
Bishop Dr	COMPLETED	9/6-9/7
Bishops Gln	Upcoming	October 2018
Brookside Ln	COMPLETED	9/11-9/12
Burlington Dr	COMPLETED	9/13 - 9/14
Cahill Rd*	COMPLETED	9/12-9/13
Cammot Ln	Upcoming	October 2018
Cashin Dr	COMPLETED	9/11-9/12
Cedar St	Upcoming	October 2018
Chapel St	Upcoming	October 2018
Cherry Ln	COMPLETED	9/13 - 9/14
Churchill Ct*	COMPLETED	9/12-9/13
Chruchill Ln*	COMPLETED	9/12-9/13
Clark Rd	COMPLETED	9/9-9/10
Clinton St	Upcoming	October 2018
Concord Pl	COMPLETED	10/2-10/3
Cranberry Ln	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM
E Franklin St	COMPLETED	10/2-10/3
E Genesee St/Route 5 (White Heron Cir to Shady Ln)	COMPLETED	9/10-9/11
E Genesee St/Route 5 (Cashin Dr to Clark Rd)	COMPLETED	9/9-9/10
Edgemere Ln	COMPLETED	9/6-9/7
Edgewood Pkwy	COMPLETED	9/24-9/25
Edwards Ln	Upcoming	October 2018
Elm St (partial #xxxx-xxxx)	Upcoming	October 2018
Eton Ln	COMPLETED	9/13 - 9/14
Fairfield St	COMPLETED	9/6-9/7
Fayetteville Manlius Rd / Rte 257 (from Burlington Dr to Kelly Dr)	COMPLETED	9/13 - 9/14
Fayetteville Manlius Rd / Rte 257 (from Hoag Ln to Stonehedge Ln)	COMPLETED	9/19-9/20
Fayetteville Manlius Rd / Rte 257 (Stonehedge Ln to Berkshire Dr)	COMPLETED	9/22-9/21
Fayetteville Manlius Rd / Rte 257 (Berkshire Pkwy to Kelly Dr)	COMPLETED	9/23-9/24
Fayetteville Manlius Rd /Rte 257 (Hoag Ln to Wheeler Ave.)	COMPLETED	9/24-9/25
Fayetteville Manlius Rd /Rte 257 (Wheeler Ave to Franklin St)	COMPLETED	10/3-10/4
Fieldstone Dr	COMPLETED	8/28-8/29
Foxcroft Ln	COMPLETED	9/24-9/25
Green St	Upcoming	October 2018
Henschke Dr	COMPLETED	9/27-9/28
Highbridge Ln	COMPLETED	10/9-10/10
Highbridge Rd (Somerset Ln to Berkshire Pkwy)	COMPLETED	9/23-9/24
Highbridge Rd/Rte 91 (Sweet Rd to Woodchuck Hill Rd)	COMPLETED	10/9-10/10
Highbridge Rd/Rte 91 (Woodchuck Hill Rd to Mott Rd)	INPROGRESS	The week of Oct. 14th - 18th, between 10 PM to 6 AM
Highbridge Rd/Rte 92	Upcoming	October 2019
Highbridge Ter	COMPLETED	10/9-10/10
Hoag Ln (from Churchill Ln to Rte 257)	COMPLETED	9/19 - 9/20
Hunt Ln	COMPLETED	9/27-9/28
Huntleigh Ave	COMPLETED	8/28-8/29
Immaculate Conception	COMPLETED	9/24-9/25
James St	Upcoming	October 2018
John St	Upcoming	October 2018
Kessler Ln	COMPLETED	9/11-9/12
Lafayette Ln	Upcoming	October 2018
Lakeview Dr	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM

## Zone 2 - In Progress

Cont'd

Street	Status	Proposed Flushing Date(s)
Landgrove Dr	Upcoming	October 2018
Ledyard Ave	COMPLETED	8/28-8/29
Lincoln Ave	Upcoming	October 2018
Linden Ln (partial #xxx-xxx)	Upcoming	October 2018
Marangale Rd	COMPLETED	9/20-9/21
Margo Ln	COMPLETED	9/11-9/12
Mcdermott Rd	COMPLETED	9/13 - 9/14
Meadow Dr	COMPLETED	9/26-9/27
Mint Wood Ln	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM
Morley Ln	COMPLETED	9/13 - 9/14
Muirfield Dr	COMPLETED	9/24-9/25
N Manlius St (partial #xxxx-xxxxx)	Upcoming	October 2018
N Park St	Upcoming	October 2018
North St	Upcoming	October 2018
Oakwood St (Ledyard Ave to Huntleigh Ave)	COMPLETED	8/28-8/29
Oakwood St (Ledyard Ave to Bishop Dr)	COMPLETED	9/6-9/7
Old East Dyke Way	COMPLETED	9/26-9/27
Old Erie View Dr	Upcoming	October 2018
Old Farm Rd	COMPLETED	9/24-9/25
Old Powder Mill Rd	COMPLETED	8/27-8/28
Orchard St	Upcoming	October 2018
Penwood Ln	Upcoming	October 2018
Pine Ridge Rd (Old Powder Mill Rd intersection northward)	COMPLETED	8/27-8/28
Ravine Rd	COMPLETED	9/27-9/28
Redfield Ave (Salt Springs Rd to Oakwood St)	COMPLETED	9/6-9/7
Redfield Ave (Oakwood St to Rte 5)	COMPLETED	9/9-9/10
Reis Cir	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM
S Manlius St	Upcoming	October 2018
S Park St	Upcoming	October 2018
Salt Springs St (Churchill Ln to Huntleigh Ave)	COMPLETED	8/28-8/29
Salt Springs St (Huntleigh Ave to Rte 257)	COMPLETED	9/10-9/11
Salt Springs St (Huntleigh Ave to Rte 257)	COMPLETED	9/10-9/12
Shady Ln	COMPLETED	9/11-9/12
Sheffield Ln	COMPLETE	10/1-10/2
Sherbrooke Rd	COMPLETED	9/13-9/14
Signal Hill Rd	COMPLETED	9/10-9/11
Somerset Ln	COMPLETED	9/23-9/24
South St	Upcoming	October 2018
Southfield Dr	COMPLETED	9/9-9/10
Spectrum Way	COMPLETED	9/27-9/28
Spring St	Upcoming	October 2018
Stoneage Dr	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM
Stonehedge Ln	COMPLETED	9/20-9/21
Sweet Rd (only ~100 ft N and S of Rte 92)	COMPLETED	10/9-10/10
Sweet Rd	Upcoming	October 2018
Tall Oaks Dr	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM
The Orchard Apts	COMPLETED	10/2-10/3
Thorntree Hill Dr	Town Of Dewitt	WATER MAINS & HYDRANTS <u>NOT</u> MAINTAINED BY OCWA - Town of Dewitt water mains and hydrants
Thornwood Ln	COMPLETED	9/19-9/20
Town House Cir	Upcoming	October 2018
Tremain Dr	Upcoming	October 2018
Vanida Ln	COMPLETED	9/11-9/12

## Zone 2 - In Progress

Cont'd

Street	Status	Proposed Flushing Date(s)
Vollmer Rd	COMPLETED	9/9-9/10
W Franklin St	Upcoming	October 2018
Wakefield Dr	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM
Walnut St	Upcoming	October 2018
Warren St	Upcoming	October 2018
Washington St	Upcoming	October 2018
Wellwood Dr	COMPLETED	10/2-10/3
Wheeler Ave	COMPLETED	9/26-9/27
White Heron Cir	COMPLETED	9/10-9/11
Woodchuck Hill Rd (Sweet Rd to Highbridge Ln)	COMPLETED	10/09-10/10
Woodchuck Hill Rd (Rte 92 to Thorntree Hill Dr.)	INPROGRESS	The week of Oct. 14th - 18th, between 10 PM to 6 AM
Woodmancy Ln	COMPLETED	9/11-9/12
Wren Cir	UPCOMING	The week of Oct. 14th - 18th, between 10 PM to 6 AM
Wynnridge Rd	COMPLETED	9/26-9/27

## Zone 3

Street	Status	Proposed Flushing Date(s)
1st St	Upcoming	Fall 2018
2nd St	Upcoming	Fall 2018
3rd St	Upcoming	Fall 2018
4th St	Upcoming	Fall 2018
Audubon Rd	Upcoming	Fall 2018
Avriel Dr	Upcoming	Fall 2018
Berklin Dr	Upcoming	Fall 2018
Bristol Rd	Upcoming	Fall 2018
Britain Rd	Upcoming	Fall 2018
Brooklea Dr	Upcoming	Fall 2018
Buchmans Close Cir	Upcoming	Fall 2018
Byron Rd	Upcoming	Fall 2018
Cedar Bay Rd	Upcoming	Fall 2018
Center St	Upcoming	Fall 2018
Cleveland Blvd	Upcoming	Fall 2018
Collin Ave	Upcoming	Fall 2018
Dabney Ln	Upcoming	Fall 2018
Dartmoor Xing	Upcoming	Fall 2018
Dover Rd	Upcoming	Fall 2018
Draycott Rd	Upcoming	Fall 2018
Duane Dr	Upcoming	Fall 2018
E Genesee St/Route 5 (Partial - #???? - 7820)	Upcoming	Fall 2018
Elm St (partial #xxxx-xxxx)	Upcoming	Fall 2018
Esterbrook Dr	Upcoming	Fall 2018
Euclid Dr	Upcoming	Fall 2018
Fairlawn Dr	Upcoming	Fall 2018
Fayette Cir	Upcoming	Fall 2018
Fayette Dr	Upcoming	Fall 2018

**Zone 3  
Cont'd**

Street	Status	Proposed Flushing Date(s)
Ferris Ln	Upcoming	Fall 2018
Fitch St	Upcoming	Fall 2018
Griffin Dr	Upcoming	Fall 2018
Highbridge Rd (partial #xxxx-xxxx)	Upcoming	Fall 2018
Highbridge St	Upcoming	Fall 2018
Homewood Dr	Upcoming	Fall 2018
Hunt Dr	Upcoming	Fall 2018
Kenny St	Upcoming	Fall 2018
Kepler Dr	Upcoming	Fall 2018
Kimry Moor	Upcoming	Fall 2018
Limestone Plz	Upcoming	Fall 2018
Linden Ln (partial #xxx-xxx)	Upcoming	Fall 2018
McLennan Dr	Upcoming	Fall 2018
Mechanic St	Upcoming	Fall 2018
Medical Center Dr	Upcoming	Fall 2018
Mill St	Upcoming	Fall 2018
Mott Rd	Upcoming	Fall 2018
N Burdick St (partial #xxx - #xxxx)	Upcoming	Fall 2018
N Manlius St (partial #xxxx-xxxxx)	Upcoming	Fall 2018
Palmer Dr	Upcoming	Fall 2018
Pembrook Dr	Upcoming	Fall 2018
Pratt Ln	Upcoming	Fall 2018
S Burdick St	Upcoming	Fall 2018
Spyglass Ln	Upcoming	Fall 2018
Star Gaze Cir	Upcoming	Fall 2018
The Gazebo	Upcoming	Fall 2018
Thompson St	Upcoming	Fall 2018
Towne Dr	Upcoming	Fall 2018
Valerie Cir	Upcoming	Fall 2018
Valerie Dr	Upcoming	Fall 2018
W Elm St	Upcoming	Fall 2018
W Genesee St	Upcoming	Fall 2018
Washington Blvd	Upcoming	Fall 2018

**Zone 4**

Street	Status	Proposed Flushing Date(s)
Kennedy St	Upcoming	Fall 2018
N Burdick St (partial #xxx - #xxxx)	Upcoming	Fall 2018
Sims Pl	Upcoming	Fall 2018
Warner Rd	Upcoming	Fall 2018